

A001-MPR-2026-09 / APPROVED

A-001 Maintenance Project Readiness Assessment

A-001 | Cooling Water Pump | Enterprise Asset Reliability Training Scenario

Document ID	A001-MPR-2026-09	Version	1.0
Status	APPROVED	Effective / Issue Date	2026-09-08
Owner	Maintenance Planning Office	Asset	A-001
Location	Utilities Area - Bay 3	Data Class	Synthetic / Training

TRAINING NOTICE: This fictional document is designed only for AI/RAG, analytics and governance training. It is not an engineering instruction and must not be used on real equipment.

1. Purpose

This readiness assessment evaluates whether the fictional A-001 review project has sufficient planning inputs to move from investigation into a defined maintenance scope. It does not approve a technical intervention.

2. Readiness Dimensions

Dimension	Status	Observation
Technical evidence	PARTIAL	Condition and inspection evidence exists; cause remains unconfirmed
Approved procedure	READY	A001-PROC-INS-001-V2 identified as current guidance
Work-order definition	PARTIAL	WO-2026-0817 remains open and scope requires review
Materials / spares	PARTIAL	Vendor availability requires confirmation
Resource planning	READY	Training planner capacity identified
Financial estimate	PARTIAL	Planning estimate exists; no budget approval implied
Data / records	READY	Core sensor and document sources are available

3. Readiness Gate

The project should remain in review status until the open work-order scope, vendor support availability and evidence gaps are reconciled. A readiness score or summary should not be interpreted as engineering authorization.

4. Dependency Map

Dependency	Owner	Needed Before
Inspection evidence review	Reliability	Scope finalization
Spare / service availability	Vendor Management	Scheduling
Planning cost estimate	Finance / Maintenance	Funding discussion
Data-quality confirmation	IT / Data	Evidence sign-off

5. Decision Log

Date	Decision / Observation	Status
2026-09-05	Detailed inspection report issued	Complete
2026-09-07	Project risk assessment approved	Complete
2026-09-08	Readiness reviewed; scope not yet final	Open

6. Recommended Next Review Inputs

- Confirmed work-order scope and owner.
- Vendor support and spares readiness.
- Updated cost range and assumptions.
- Documented data-quality check for the vibration trend.

7. Training Note

This document is useful for RAG questions such as: 'Is the project ready?', 'What dependencies are still open?', and 'Which evidence is still missing before planning can proceed?'